

ID	Name	Duration	Start	Finish	2021												2022												
					Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May			
153	WU1X KILBIRNIE ON LINE STORAGE AREA				WU1X - KILBIRNIE ON-LINE STORAGE AREA																								
176	CONSTRUCTION OF TEMPORARY EAST & WEST 5M WIDE ACCESS TRACKS INCLUDING ACCESS POINTS AND TEMPORARY FENCING	262 days	28/08/20	21/09/21	[Gantt bar from Aug 2020 to Sep 2021]																								
194	VEGETATION / TREE CLEARANCE	10 days	16/09/20	29/09/20	[Gantt bar from Sep 2020 to Oct 2020]																								
197	DIVERSION OF EXISTING DRAINAGE DITCH	336 days	15/09/20	01/02/22	[Gantt bar from Sep 2020 to Feb 2022]																								
213	CONSTRUCTION OF DAM TOE DRAINAGE & FENCING TO DELINEATE LAND OWNERSHIP BOUNDARY	17 days	15/04/21	10/05/21	[Gantt bar from Apr 2021 to May 2021]																								
218	CONSTRUCTION OF COARSE SCREEN	10 days	04/05/21	17/05/21	[Gantt bar from May 2021 to Jun 2021]																								
225	PROVISION OF TEMPORARY CROSSING POINTS FOR LANDOWNER - LANGLANDS FARM	29 days	21/09/20	29/10/20	[Gantt bar from Sep 2020 to Oct 2020]																								
229	TEMPORARY WATERCOURSE DIVERSION WORKS	213 days	09/11/20	22/09/21	[Gantt bar from Nov 2020 to Sep 2021]																								
233	CONSTRUCTION OF RC CULVERT OUTLET STRUCTURE INCLUDING HANDRAILS	289 days	19/01/21	18/03/22	[Gantt bar from Jan 2021 to Mar 2022]																								
254	CONSTRUCTION OF TWIN CELL RC CULVERT STRUCTURE	293 days	19/01/21	24/03/22	[Gantt bar from Jan 2021 to Mar 2022]																								
275	UPSTREAM & DOWNSTREAM CHANNEL REPROFILING & PROTECTION WORKS	51 days	19/03/21	03/06/21	[Gantt bar from Mar 2021 to Jun 2021]																								
286	CONSTRUCTION OF RC INLET STRUCTURE (PHASE 1) INCLUDING FISH & EEL PASS	108 days	19/01/21	23/06/21	[Gantt bar from Jan 2021 to Jun 2021]																								
309	EXCAVATION WORKS TO FORMATION LEVEL OF DAM EMBANKMENT	6 days	15/04/21	22/04/21	[Gantt bar from Apr 2021 to Apr 2021]																								
311	CUT-OFF WALL	168 days	01/02/21	29/09/21	[Gantt bar from Feb 2021 to Sep 2021]																								
314	TRIAL EMBANKMENT	15 days	23/03/21	14/04/21	[Gantt bar from Mar 2021 to Apr 2021]																								
317	CONSTRUCTION OF DAM EMBANKMENT	133 days	14/07/21	31/01/22	[Gantt bar from Jul 2021 to Jan 2022]																								
370	CONSTRUCTION OF DYCEL PRECAST CONCRETE SPILLWAY	178 days	06/05/21	26/01/22	[Gantt bar from May 2021 to Jan 2022]																								
397	LANDSCAPING / TREE PLANTING & MAINTENANCE	121 days	03/08/21	02/02/22	[Gantt bar from Aug 2021 to Feb 2022]																								
412	CONSTRUCTION OF RC INLET STRUCTURE (PHASE 2) WORKS COMPRISING COMPLETION OF THE BACK WALL, BAFFLE WALLS & CRUMP WEIRS	40 days	27/01/22	23/03/22	[Gantt bar from Jan 2022 to Mar 2022]																								
440	AGRICULTURAL DRAINAGE	10 days	07/02/22	18/02/22	[Gantt bar from Feb 2022 to Feb 2022]																								
442	REINSTATEMENT OF WORKS AREA	8 days	22/02/22	03/03/22	[Gantt bar from Feb 2022 to Mar 2022]																								
457																													
458	WU2X KILBIRNIE MINOR WORKS				WU2X - KILBIRNIE MINOR WORKS																								
471	CREATE NOTCH IN THE EXISTING CONCRETE HOLMHEAD WEIR STRUCTURE	43 days	07/12/20	17/02/21	[Gantt bar from Dec 2020 to Feb 2021]																								
477	VEGETATION / TREE CLEARANCE	41 days	16/10/20	11/12/20	[Gantt bar from Oct 2020 to Dec 2020]																								
489	REDI-ROCK WALL & TIMBER FENCING TO REAR OF INDUSTRIAL UNITS	63 days	14/12/20	24/03/21	[Gantt bar from Dec 2020 to Mar 2021]																								
507	REPAIR WORKS TO EXISTING SECTION OF FLOOD TRAINING WALL INCLUDING GARDEN REINSTATEMENT (K05)	118 days	24/09/20	22/03/21	[Gantt bar from Sep 2020 to Mar 2021]																								
518	CONSTRUCTION OF NEW FLOOD EMBANKMENT INCLUDING CUT-OFF & HRA FOOTPATH (K08)	36 days	01/02/21	22/03/21	[Gantt bar from Feb 2021 to Mar 2021]																								
547	SUPPLY & INSTALLATION OF PRECAST CONCRETE HEADWALL TO EXISTING SURFACE WATER PIPE	6 days	01/03/21	08/03/21	[Gantt bar from Mar 2021 to Mar 2021]																								
554	CONSTRUCTION OF NEW FLOOD TRAINING WALL FROM PROPRIETARY PC GRAVITY WALL SECTIONS	59 days	14/12/20	18/03/21	[Gantt bar from Dec 2020 to Mar 2021]																								
591	LANDSCAPING / TREE PLANTING & MAINTENANCE	73 days	02/12/20	26/03/21	[Gantt bar from Dec 2020 to Mar 2021]																								
604																													
605	WU3X POWGREE/GLENGARNOCK BURN DEFENCES				WU3X - POWGREE/GLENGARNOCK BURN DEFENCES																								
612	TRIAL PITS & TESTING TO CONFIRM PRESENCE OF CONTAMINATED MATERIAL	14 days	05/05/21	24/05/21	[Gantt bar from May 2021 to May 2021]																								
615	INVESTIGATION OF EXISTING BUILDING WALL & FOUNDATIONS	14 days	11/05/21	28/05/21	[Gantt bar from May 2021 to Jun 2021]																								
619	VEGETATION / MATERIAL / TREE CLEARANCE	44 days	11/01/21	11/03/21	[Gantt bar from Jan 2021 to Mar 2021]																								
629	NEW PRECAST HOLLOWCORE FLOODWALL TO WORK AREA 1	47 days	02/06/21	05/08/21	[Gantt bar from Jun 2021 to Aug 2021]																								
651	NEW PRECAST HOLLOWCORE FLOODWALL TO WORK AREA 2	32 days	26/07/21	08/09/21	[Gantt bar from Jul 2021 to Sep 2021]																								
667	NEW PRECAST HOLLOWCORE FLOODWALL TO WORK AREA 3	40 days	27/08/21	22/10/21	[Gantt bar from Aug 2021 to Oct 2021]																								
685	LANDSCAPING / TREE PLANTING & MAINTENANCE	57 days	06/08/21	26/10/21	[Gantt bar from Aug 2021 to Oct 2021]																								
701	REMOVAL OF SECTION OF EXISTING MASONRY BRIDGE WALL & CONSTRUCTION OF NEW RC WALL WITH EXISTING MASONRY REBUILT	54 days	02/06/21	16/08/21	[Gantt bar from Jun 2021 to Aug 2021]																								
722	WATERPROOFING RENDER / PROTECTIVE COATING TO THE EXISTING GLENDALE ARMS GABLE END WALL	56 days	01/06/21	17/08/21	[Gantt bar from Jun 2021 to Aug 2021]																								
742	REINSTATEMENT OF WORKS AREA	60 days	23/08/21	15/11/21	[Gantt bar from Aug 2021 to Nov 2021]																								
756																													
757	WU4X DSM				WU4X - DSM																								
758	TRIAL PITS TO CONFIRM LOCATION & LEVEL OF EXISTING SERVICES ON SITE	19 days	07/09/21	01/10/21	[Gantt bar from Sep 2021 to Oct 2021]																								
763	CONSTRUCTION OF ~82m LONG DSM FLOOD EMBANKMENT	51 days	20/09/21	29/11/21	[Gantt bar from Sep 2021 to Nov 2021]																								
779	RAISING 4 NO EXISTING MANHOLE CHAMBERS	9 days	22/09/21	04/10/21	[Gantt bar from Sep 2021 to Oct 2021]																								
783	CONSTRUCTION OF ~33m OF NEW RC FLOOD WALL FROM EXISTING WALL INTO NEW FLOOD EMBANKMENT	36 days	10/09/21	29/10/21	[Gantt bar from Sep 2021 to Oct 2021]																								
797	RAISING OF EXISTING RC PUMP SUMP BUNDWALL	16 days	20/10/21	10/11/21	[Gantt bar from Oct 2021 to Nov 2021]																								
805	SURVEY AND MOVE EXISTING ELECTRICAL CABLING, SWITCHES	119 days	27/05/21	11/11/21	[Gantt bar from May 2021 to Nov 2021]																								
809	RAISING 4 NO HEADSTOCK / ACTUATORS	4 days	05/10/21	08/10/21	[Gantt bar from Oct 2021 to Oct 2021]																								
811	REINSTATEMENT OF WORKS AREA	3 days	30/11/21	02/12/21	[Gantt bar from Nov 2021 to Dec 2021]																								
814																													
815	WU4X Beith Road, DALRY				WU4X - Beith Road, DALRY																								
816	VEGETATION / MATERIAL / TREE CLEARANCE	18 days	17/02/21	12/03/21	[Gantt bar from Feb 2021 to Mar 2021]																								
825	CONSTRUCTION OF ~70m LONG TOFTS FLOOD EMBANKMENT	17 days	10/03/21	01/04/21	[Gantt bar from Mar 2021 to Apr 2021]																								
853	VIBRATIONLESS & NOISELESS STEEL SHEET PILE FLOODWALL ALONG BEITH ROAD	80 days	30/03/21	23/07/21	[Gantt bar from Mar 2021 to Jul 2021]																								
864	PIPE CROSSING 3	1 day	02/06/21	02/06/21	[Gantt bar from Jun 2021 to Jun 2021]																								
867	PIPE CROSSING 2	17 days	10/06/21	02/07/21	[Gantt bar from Jun 2021 to Jul 2021]																								
872	PIPE CROSSING 1	85 days	11/06/21	08/10/21	[Gantt bar from Jun 2021 to Oct 2021]																								
891	GROUTING WORKS TO THE PIPE CROSSINGS ALONG BEITH ROAD	37 days	03/06/21	23/07/21	[Gantt bar from Jun 2021 to Jul 2021]																								
904	EROSION CONTROL PROTECTION WORKS TO BOTH EAST & WEST SIDES OF NETWORK RAIL EMBANKMENT	216 days	03/02/21	08/12/21	[Gantt bar from Feb 2021 to Dec 2021]																								
987	REPAIR WORKS TO THE EXISTING NETWORK RAIL MASONRY RAILWAY BRIDGE	5 days	09/07/21	15/07/21	[Gantt bar from Jul 2021 to Jul 2021]																								
991	STEEL SHEET PILE WALL WITH GMS HANDRAIL TO EAST SIDE OF NETWORK RAIL EMBANKMENT	123 days	24/05/21	12/11/21	[Gantt bar from May 2021 to Nov 2021]																								
1000	REINSTATEMENT OF THE MILL PARK RESIDENTIAL PROPERTY GARDENS AFFECTED BY THE INSTALLATION OF THE NEW SHEET PILE WALL	40 days	29/09/21	23/11/21	[Gantt bar from Sep 2021 to Nov 2021]																								