

ID	Name	Duration	Start	Finish	Aug	Sep	Oct	Nov	Dec	2021	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	2022	Jan	Feb	Mar	Apr	May					
153	WU1X - KILBIRNIE ON-LINE STORAGE AREA				WU1X - KILBIRNIE ON-LINE STORAGE AREA																												
176	CONSTRUCTION OF TEMPORARY EAST & WEST 5M WIDE ACCESS TRACKS INCLUDING ACCESS POINTS AND TEMPORARY FENCING	79 days	28/08/20	17/12/20	[31/08/20]																												
194	VEGETATION / TREE CLEARANCE	10 days	16/09/20	29/09/20																													
197	DIVERSION OF EXISTING DRAINAGE DITCH	15 days	29/09/20	19/10/20																													
213	CONSTRUCTION OF DAM TOE DRAINAGE & FENCING TO DELINEATE LAND OWNERSHIP BOUNDARY	32 days	20/10/20	02/12/20																													
218	CONSTRUCTION OF COARSE SCREEN	10 days	29/10/20	11/11/20																													
225	PROVISION OF TEMPORARY CROSSING POINTS FOR LANDOWNER - LANGLANDS FARM	3.5 days	26/10/20	29/10/20																													
229	TEMPORARY WATERCOURSE DIVERSION WORKS	160 days	20/10/20	18/06/21																													
233	CONSTRUCTION OF RC CULVERT OUTLET STRUCTURE INCLUDING HANDRAILS	47 days	10/11/20	27/01/21																													
254	CONSTRUCTION OF TWIN CELL RC CULVERT STRUCTURE	66 days	13/11/20	26/02/21																													
275	UPSTREAM & DOWNSTREAM CHANNEL REPROFILING & PROTECTION WORKS	51 days	06/01/21	17/03/21																													
286	CONSTRUCTION OF RC INLET STRUCTURE (PHASE 1) INCLUDING FISH & EEL PASS	91 days	17/11/20	08/04/21																													
309	EXCAVATION WORKS TO FORMATION LEVEL OF DAM EMBANKMENT	10 days	03/02/21	16/02/21																													
311	CUT-OFF WALL	156 days	29/10/20	23/06/21																													
314	TRIAL EMBANKMENT	15 days	04/11/20	24/11/20																													
317	CONSTRUCTION OF DAM EMBANKMENT	188 days	18/02/21	15/11/21																													
370	CONSTRUCTION OF DYCEL PRECAST CONCRETE SPILLWAY	164 days	22/03/21	11/11/21																													
397	LANDSCAPING / TREE PLANTING & MAINTENANCE	151 days	16/04/21	17/11/21																													
412	CONSTRUCTION OF RC INLET STRUCTURE (PHASE 2) WORKS COMPRISING COMPLETION OF THE BACK WALL, BAFFLE WALLS & CRUMP WEIRS	42 days	12/11/21	24/01/22																													
440	AGRICULTURAL DRAINAGE	10 days	22/11/21	03/12/21																													
442	REINSTATEMENT OF WORKS AREA	8 days	07/12/21	16/12/21																													
456	WU2X - KILBIRNIE MINOR WORKS				WU2X - KILBIRNIE MINOR WORKS																												
469	CREATE NOTCH IN THE EXISTING CONCRETE HOLMHEAD WEIR STRUCTURE	5 days	05/10/20	09/10/20																													
475	VEGETATION / TREE CLEARANCE	54 days	18/09/20	02/12/20																													
487	REDI-ROCK WALL & TIMBER FENCING TO REAR OF INDUSTRIAL UNITS	27 days	22/09/20	28/10/20																													
505	REPAIR WORKS TO EXISTING SECTION OF FLOOD TRAINING WALL INCLUDING GARDEN REINSTATEMENT (K05)	39 days	12/10/20	03/12/20																													
516	CONSTRUCTION OF NEW FLOOD EMBANKMENT INCLUDING CUT-OFF & HRA FOOTPATH (K08)	35 days	16/10/20	03/12/20																													
545	SUPPLY & INSTALLATION OF PRECAST CONCRETE HEADWALL TO EXISTING SURFACE WATER PIPE	12 days	04/11/20	19/11/20																													
552	CONSTRUCTION OF NEW FLOOD TRAINING WALL FROM PROPRIETARY PC GRAVITY WALL SECTIONS	47 days	03/12/20	19/02/21																													
589	LANDSCAPING / TREE PLANTING & MAINTENANCE	61 days	23/11/20	01/03/21																													
601	WU3X - POWGREE/GLENGARNOCK BURN DEFENCES				WU3X - POWGREE/GLENGARNOCK BURN DEFENCES																												
608	TRIAL PITS & TESTING TO CONFIRM PRESENCE OF CONTAMINATED MATERIAL	14 days	05/05/21	24/05/21																													
611	INVESTIGATION OF EXISTING BUILDING WALL & FOUNDATIONS	14 days	11/05/21	28/05/21																													
615	VEGETATION / MATERIAL / TREE CLEARANCE	4 days	09/02/21	12/02/21																													
625	NEW PRECAST HOLLOWCORE FLOODWALL TO WORK AREA 1	47 days	02/06/21	05/08/21																													
647	NEW PRECAST HOLLOWCORE FLOODWALL TO WORK AREA 2	32 days	26/07/21	08/09/21																													
663	NEW PRECAST HOLLOWCORE FLOODWALL TO WORK AREA 3	40 days	27/08/21	22/10/21																													
681	LANDSCAPING / TREE PLANTING & MAINTENANCE	57 days	06/08/21	26/10/21																													
697	REMOVAL OF SECTION OF EXISTING MASONRY BRIDGE WALL & CONSTRUCTION OF NEW RC WALL WITH EXISTING MASONRY REBUILT	54 days	02/06/21	16/08/21																													
718	WATERPROOFING RENDER / PROTECTIVE COATING TO THE EXISTING GLENDALE ARMS GABLE END WALL	56 days	01/06/21	17/08/21																													
738	REINSTATEMENT OF WORKS AREA	60 days	23/08/21	15/11/21																													
751	WU4X - DSM				WU4X - DSM																												
752	TRIAL PITS TO CONFIRM LOCATION & LEVEL OF EXISTING SERVICES ON SITE	19 days	07/09/21	01/10/21																													
757	CONSTRUCTION OF ~82m LONG DSM FLOOD EMBANKMENT	51 days	20/09/21	29/11/21																													
773	RAISING 4 NO EXISTING MANHOLE CHAMBERS	9 days	22/09/21	04/10/21																													
777	CONSTRUCTION OF ~33m OF NEW RC FLOOD WALL FROM EXISTING WALL INTO NEW FLOOD EMBANKMENT	36 days	10/09/21	29/10/21																													
791	RAISING OF EXISTING RC PUMP SUMP BUNDWALL	16 days	20/10/21	10/11/21																													
799	SURVEY AND MOVE EXISTING ELECTRICAL CABLING, SWITCHES	119 days	27/05/21	11/11/21																													
803	RAISING 4 NO HEADSTOCK / ACTUATORS	4 days	05/10/21	08/10/21																													
805	REINSTATEMENT OF WORKS AREA	3 days	30/11/21	02/12/21																													
807	WU4X - Beith Road, DALRY				WU4X - Beith Road, DALRY																												
808	VEGETATION / MATERIAL / TREE CLEARANCE	18 days	11/02/21	08/03/21																													
817	CONSTRUCTION OF ~70m LONG TOFTS FLOOD EMBANKMENT	17 days	04/03/21	26/03/21																													
845	VIBRATIONLESS & NOISELESS STEEL SHEET PILE FLOODWALL ALONG BEITH ROAD	53 days	15/02/21	30/04/21																													
856	PIPE CROSSING 3	1 day	08/03/21	08/03/21																													
859	PIPE CROSSING 2	35 days	16/03/21	06/05/21																													
864	PIPE CROSSING 1	123 days	16/04/21	08/10/21																													
883	GROUTING WORKS TO THE PIPE CROSSINGS ALONG BEITH ROAD	30 days	07/04/21	19/05/21																													
896	EROSION CONTROL PROTECTION WORKS TO BOTH EAST & WEST SIDES OF NETWORK RAIL EMBANKMENT	226 days	20/01/21	08/12/21																													
979	REPAIR WORKS TO THE EXISTING NETWORK RAIL MASONRY RAILWAY BRIDGE	5 days	17/05/21	21/05/21																													
983	STEEL SHEET PILE WALL WITH GMS HANDRAIL TO EAST SIDE OF NETWORK RAIL EMBANKMENT	81 days	06/05/21	27/08/21																													
992	REINSTATEMENT OF THE MILL PARK RESIDENTIAL PROPERTY GARDENS AFFECTED BY THE INSTALLATION OF THE NEW SHEET PILE WALL	40 days	29/09/21	23/11/21																													